

Charlotte-Mecklenburg Schools  
Project Plan/Execution Report (2017 Bond)

Updated August 2020

Facility	Bond Year	Project Description	Update/Comments	Original Planned Occupancy	Current Planned/ Actual Occupancy
Briarwood Elementary	2017	New 45-classroom school; replaces old school built in 1956.	Construction underway, started summer 2020	Aug-21	Aug-21
Bruns Academy	2017	New 45-classroom elementary school (K-5); replaces old school built in 1969.	Project scheduled to be funded by the County in FY22, planning underway.	Aug-24	Aug-24
Career and Technology Education Upgrades	2017	CTE upgrades at Olympic, Harding, Garinger and South Mecklenburg.	Design to started spring 2020.	Jan-23	Jan-23
Charlotte-Mecklenburg Academy (FKA - Specialty EC Program)	2017	New school for CMS Exceptional Children specialty program.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-19	Aug-19
Collinswood Language Academy	2017	New 63-classroom school; relieves crowding and replace old school built in 1959.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-20	Aug-20
E. E. Waddell High	2017	Repurpose current E. E. Waddell to reopen as a magnet HS.	Project funded by the County in FY21, planning underway.	Aug-22	Aug-22
East Mecklenburg High	2017	Renovate/replace 3 classroom building(s) built in 1949 to upgrade facility conditions.	Project is currently in design.	Aug-22	Aug-22
Garinger High	2017	Add new classrooms and replace older areas of school.	Project is currently in design.	Jan-23	Jan-23
Harding University High	2017	Renovation/replace cafeteria and gym.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Jan-21	Aug-20
John Taylor Williams	2017	Continued Renovations to J.T. Williams.	Project scheduled to be funded by the County in FY22, planning underway.	Aug-24	Aug-24
Lansdowne Elementary	2017	New 45-classroom school; replaces old school built in 1959 and relieve crowding at Elizabeth Lane ES.	Design underway, construction scheduled to start Winter 2021	Aug-21	Aug-22
Lincoln Heights Elementary	2017	Renovate and reopen as magnet school.	Program dependent, planning underway, will be utilized for temporary swing of Shamrock 2020-2022.	Aug-19	<i>Program Dependent</i>
Montclair Elementary	2017	New 45-classroom school; replaces school built in 1958.	Project is currently under Construction. New building occupied August 2020, Demolition and sitework underway.	Aug-20	Aug-20
Mountain Island Elementary	2017	K-8 Phase 2 - new gym and specialty classrooms.	Project scheduled to be funded by the County in FY22.	Aug-23	Aug-23
New Elementary School	2017	New 45-classroom school; relieves crowding at Nations Ford, Sterling and Steele Creek elementary schools.	Construction underway, started summer 2020. Will be located on Sandy Porter Road.	Aug-21	Aug-21
New Elementary School	2017	New 45-classroom school; relieves crowding at Bain, Lebanon Rd, Piney Grove.	Design underway, construction scheduled to start Spring 2021	Aug-22	Aug-22

Charlotte-Mecklenburg Schools  
Project Plan/Execution Report (2017 Bond)

Updated August 2020

Facility	Bond Year	Project Description	Update/Comments	Original Planned Occupancy	Current Planned/ Actual Occupancy
New Elementary School	2017	New 45-classroom school; relieves crowding at Windsor Park, Winterfield and Idlewild.	Project funded by the County in FY21, Location to be determined.	Aug-23	Aug-23
New Elementary School	2017	New 45-classroom school; relieves crowding at Hidden Valley, J.W. Grier, Newell.	Design will begin spring of 2021. School will be located next to Northridge MS, planning underway.	Aug-23	Aug-23
New Elementary School	2017	New 45-classroom school; relieves crowding at Elon Park, Hawk Ridge, Polo Ridge elementary schools.	Design will begin spring of 2021. School will be located on land across from Ardrey Kell HS, planning underway.	Aug-23	Aug-23
New High School	2017	New 100- classroom school; relieves crowding at Olympic HS.	100 Classroom school - Construction underway started summer 2020	Aug-22	Aug-22
New High School	2017	New 100 - classroom school; relieves crowding at South Mecklenburg, Ardrey Kell, Myers Park, Olympic high schools.	100 Classroom school - Planning underway. Location undetermined, occupancy date modified to 2024 dependent on finalizing location and design starting summer 2020.	Aug-23	Aug-24
New Language Immersion	2017	New 66-classroom school; K-8 Language Immersion Magnet (North).	66 Classroom project is currently under Construction.	Aug-21	Aug-21
New Language Immersion School	2017	New 71-classroom school; K-8 Language Immersion Magnet (South).	71 Classroom project is currently under Construction.	Aug-21	Aug-21
Northwest School of the Arts	2017	Replace classroom building built in 1952 (B building) and build classroom addition that support program.	Project funded by the County in FY22, planning underway.	Aug-24	Aug-24
Shamrock Gardens Elementary	2017	New 45-classroom school; replace old school built in 1954.	Design underway, students moved to Lincoln Heights from 8/20 - 8/22. Demo of old building to start 1/21 to allow construction to start spring 2021.	Jan-23	Aug-22
Sharon Elementary	2017	Provide 16-classroom addition	Construction underway, started summer 2020.	Aug-21	Aug-21
South Mecklenburg High	2017	Renovate/replace two classroom buildings built in 1958 to upgrade learning conditions.	Project funded by the County in FY22, planning underway.	Jan-25	Jan-25
West Charlotte High	2017	New 100 - classroom school; to replace current facility built in 1954.	100 Classroom school - Construction underway started summer 2020	Aug-22	Aug-22
West Mecklenburg High	2017	Renovate/replace gym built in 1954.	Construction underway, started summer 2020. New Gym will be built <i>and old gym will become aux gym.</i>	Aug-21	Aug-21