

## Project Plan/Execution Report (2017 Bond)

Facility	Bond Year	Project Description	Update/Comments	Original Planned Occupancy	Current Planned/ Actual Occupancy
Briarwood Elementary	2017	New 45-classroom school; replaces old school built in 1956.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-21	Aug-21
Bruns Academy	2017	New 45-classroom elementary school (K-5); replaces old school built in 1969.	Project is currently in design.	Aug-24	Aug-24
Career and Technology Education Upgrades	2017	CTE upgrades at Olympic, Harding, Garinger and South Mecklenburg.	Construction underway.	Jan-23	Aug-22
Charlotte-Mecklenburg Academy (FKA - Specialty EC Program)	2017	New school for CMS Exceptional Children specialty program.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-19	Aug-19
Collinswood Language Academy	2017	New 63-classroom school; relieves crowding and replace old school built in 1959.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-20	Aug-20
E. E. Waddell High	2017	Repurpose current E. E. Waddell	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-22	Jan-23
East Mecklenburg High	2017	Renovate/replace 3 classroom building(s) built in 1949 to upgrade facility conditions.	Project is complete. Construction of a 30 classroom building in preparation for master plan.	Aug-22	Aug-22
Garinger High	2017	Add new classrooms and replace older areas of school.	New Building occupied August 22, Renovation of 300 Building being finalized.	Jan-23	Jan-23
Harding University High	2017	Renovation/replace cafeteria and gym.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Jan-21	Aug-20
John Taylor Williams	2017	Continued Renovations to J.T. Williams.	Construction underway.	Aug-24	Aug-24
Lansdowne Elementary	2017	New 45-classroom school; replaces old school built in 1959 and relieve crowding at Elizabeth Lane ES.	New building occupied August 22, Demo/Sitework Project is underway.	Aug-21	Aug-22
Lincoln Heights Elementary	2017	Renovate and reopen as magnet school.	Construction underway, Montessori modification added to plan Dec-22.	Aug-19	Aug-23
Mint Hill Elementary School	2017	New 45-classroom school; relieves crowding at Bain, Lebanon Rd, Piney Grove.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-22	Aug-22
Montclair Elementary	2017	New 45-classroom school; replaces school built in 1958.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-20	Aug-20
Mountain Island Elementary	2017	K-8 Phase 2 - new gym and specialty classrooms.	Construction underway.	Aug-23	Aug-23
New Elementary School	2017	New 45-classroom school; relieves crowding at Windsor Park, Winterfield and Idlewild.	Construction underway.	Aug-23	Aug-23
New Elementary School	2017	New 45-classroom school; relieves crowding at Hidden Valley, J.W. Grier, Newell.	Construction underway.	Aug-23	Aug-23

**Charlotte-Mecklenburg Schools**  
**Project Plan/Execution Report (2017 Bond)**

Updated January 2023

Facility	Bond Year	Project Description	Update/Comments	Original Planned Occupancy	Current Planned/ Actual Occupancy
New Elementary School	2017	New 45-classroom school; relieves crowding at Elon Park, Hawk Ridge, Polo Ridge elementary schools.	Construction underway.	Aug-23	Aug-23
New High School	2017	New 100 - classroom school; relieves crowding at South Mecklenburg, Ardrey Kell, Myers Park, Olympic high schools.	Construction underway. Project is currently in design, occupancy date modified to 2024 based on land acquisition.	Aug-23	Aug-24
North Academy of International Languages	2017	New 66-classroom school; K-8 Language Immersion Magnet (North).	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-21	Aug-21
Northwest School of the Arts	2017	Replace classroom building built in 1952 (B building) and build classroom addition that support program.	Design underway.	Aug-24	Aug-24
Palisades High School	2017	New 100- classroom school; relieves crowding at Olympic HS.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-22	Aug-22
Shamrock Gardens Elementary	2017	New 45-classroom school; replace old school built in 1954.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Jan-23	Aug-22
Sharon Elementary	2017	Provide 16-classroom addition	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-21	Aug-21
South Academy of International Languages	2017	New 71-classroom school; K-8 Language Immersion Magnet (South).	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-21	Aug-21
South Mecklenburg High	2017	Renovate/replace two classroom buildings built in 1958 to upgrade learning conditions.	New building in preparation for master plan. Project is currently in design.	Jan-25	Jan-25
South Pine Academy	2017	New 45-classroom school; relieves crowding at Nations Ford, Sterling and Steele Creek elementary schools.	SCOPE OF PROJECT DEFINED IN BOND HAS BEEN COMPLETED.	Aug-21	Aug-21
West Charlotte High	2017	New 100 - classroom school; to replace current facility built in 1954.	100 Classroom school - Construction of new building complete, sitework and demolition underway.	Aug-22	Aug-22
West Mecklenburg High	2017	Renovate/replace gym built in 1954.	PROJECT IS COMPLETE. New Gym built, <i>old gym now aux gym.</i>	Aug-21	Aug-21