Allenbrook Elementary School (23)

September 2026

Project Information

Bond Program	2023 Bond
Facility Name	Allenbrook Elementary School (23)
Address	TBD
Architect	Little Diversified
Construction Manager	Swinerton
Percent Complete	0%
Occupy On	April 2029

Scope of Work


Off-site replacement at Freedom Driving Range; demolish existing facility.

Project Status

Due diligence continues; the architect will begin the pre-schematic design in October.

Schedule

TASK	DUR	% Complete	START	FINISH
Design & Permitting	372	0.00%	October 2026	October 2027
Bidding & Construction	548	0.00%	October 2027	April 2029
Ff&E / Occupancy	134	0.00%	April 2029	August 2029



Financial Summary

Financial Summary Budget | Contracts | Expenditures | SBE

FACILITY	BUDGET	TOTAL COMMITTED	TO BE COMMITTED	PAID TO DATE	SBE %
Allenbrook Elementary School	$74,244,220	$6,272,298	$67,971,922	$65,820	24.32%