Berryhill School (23)

September 2026

Project Information

Bond Program	2023 Bond
Facility Name	Berryhill School (23)
Address	TBD
Architect	DLR
Construction Manager	Messer
Percent Complete	0%
Occupy On	August 2028

Scope of Work


Off-site replacement and demolish existing building.

Project Status

The Berryhill architect continues their progress with the building permit approval phase. The construction manager continues with their procurement activities.

Schedule

TASK	DUR	% Complete	START	FINISH
Design & Permitting	452	95.47%	June 2025	August 2026
Bidding & Construction	671	0.00%	September 2026	July 2028
Ff&E / Occupancy	47	0.00%	July 2028	August 2028



Financial Summary

Financial Summary Budget | Contracts | Expenditures | SBE

FACILITY	BUDGET	TOTAL COMMITTED	TO BE COMMITTED	PAID TO DATE	SBE %
Berryhill School	$104,286,451	$16,298,261	$87,988,190	$10,399,433	10.35%