Beverly Woods Elementary School (23)

September 2026

Project Information

Bond Program	2023 Bond
Facility Name	Beverly Woods Elementary School (23)
Address	6001 Quail Hollow Road Charlotte, NC 28210
Architect	Little Diversified
Construction Manager	Edifice
Percent Complete	0%
Occupy On	August 2028

Scope of Work

On-site replacement with 45-classroom baseline school.




Project Status

The project procurement evaluations are complete. The construction phase services is to be presented to the Board of Education in October for approval.



Schedule

TASK	DUR	% Complete	START	FINISH
Design & Permitting	428	92.95%	July 2025	September 2026
Bidding & Construction	550	0.00%	September 2026	March 2028
Ff&E / Occupancy	163	0.00%	March 2028	August 2028



Financial Summary

Financial Summary Budget | Contracts | Expenditures | SBE

FACILITY	BUDGET	TOTAL COMMITTED	TO BE COMMITTED	PAID TO DATE	SBE %
Beverly Woods Elementary School	$71,237,699	$6,214,904	$65,022,795	$2,068,833	18.14%