# Dilworth Elementary School (23)


September 2026

## Project Information

| | |
|---|---|
| **Bond Program** | 2023 Bond |
| **Facility Name** | Dilworth Elementary School (23) |
| **Address** | 3701 Haven Drive<br>Charlotte, NC 28209 |
| **Architect** | Ratio |
| **Construction Manager** | Vannoy-McFarland, a JV |
| **Percent Complete** | 99% |
| **Occupy On** | August 2026 |

## Schedule

| TASK | DUR | % Complete | START | FINISH |
|---|---|---|---|---|
| Design & Permitting | 503 | 100.00% | November 2023 | April 2025 |
| Bidding & Construction | 630 | 100.00% | November 2024 | August 2026 |
| Ff&E / Occupancy | 37 | 100.00% | July 2026 | August 2026 |




## Scope of Work

Replace with 45-classroom school for Dilworth paired schools.



## Project Status

Construction at Dilworth Elementary School is substantially complete. The team is working through the punchlist items and finalizing the building systems.

