East Mecklenburg High School (23)

September 2026

Project Information

Bond Program	2023 Bond
Facility Name	East Mecklenburg High School (23)
Address	6800 Monroe Road Charlotte, NC 28212
Architect	LS3P
Construction Manager	Rodgers
Percent Complete	0%
Occupy On	April 2030

Scope of Work


Final phases of work include replacement of balance of campus buildings; comprehensive athletics package.

Project Status

Due diligence activities continue to progress. The architect will submit pre-schematic design options in October.

Schedule

TASK	DUR	% Complete	START	FINISH
Design & Permitting	596	5.31%	July 2026	February 2028
Bidding & Construction	1176	0.00%	March 2028	May 2031
Ff&E / Occupancy	92	0.00%	May 2031	August 2031



Financial Summary

Financial Summary Budget | Contracts | Expenditures | SBE

FACILITY	BUDGET	TOTAL COMMITTED	TO BE COMMITTED	PAID TO DATE	SBE %
East Mecklenburg High School	$196,877,307	$17,014,611	$179,862,696	$96,433	5.02%