Garinger High School (23)

September 2026

Project Information

Bond Program	2023 Bond
Facility Name	Garinger High School (23)
Address	1100 Eastway Drive Charlotte, NC 28205
Architect	Morris Berg
Construction Manager	D.A. Everett / Barr & Barr
Percent Complete	0%
Occupy On	May 2029

Scope of Work


Next phase of work to include new kitchen/cafeteria, specialty classrooms, gym and athletics; renovate and repurpose existing kitchen/cafeteria.

Project Status

Due diligence continues; the architect will begin pre-schematic design in October.

Schedule

TASK	DUR	% Complete	START	FINISH
Design & Permitting	276	0.00%	December 2026	September 2027
Bidding & Construction	917	0.00%	September 2027	March 2030
Ff&E / Occupancy	157	0.00%	March 2030	August 2030



Financial Summary

Financial Summary Budget | Contracts | Expenditures | SBE

FACILITY	BUDGET	TOTAL COMMITTED	TO BE COMMITTED	PAID TO DATE	SBE %
Garinger High School	$53,369,038	$5,633,684	$47,735,354	$140,970	16.84%