Huntersville Elementary School (23)

September 2026

Project Information

Bond Program	2023 Bond
Facility Name	Huntersville Elementary School (23)
Address	200 Gilead Road Huntersville, NC 28078
Architect	ADW
Construction Manager	Swinerton
Percent Complete	0%
Occupy On	August 2028

Scope of Work

On-site replacement with 45-classroom baseline facility.




Project Status

The project procurement evaluations are complete. The construction phase services is to be presented to the Board of Education in October for approval.



Schedule

TASK	DUR	% Complete	START	FINISH
Design & Permitting	403	98.85%	July 2025	August 2026
Bidding & Construction	511	0.00%	August 2026	January 2028
Ff&E / Occupancy	227	0.00%	January 2028	August 2028



Financial Summary

Financial Summary Budget | Contracts | Expenditures | SBE

FACILITY	BUDGET	TOTAL COMMITTED	TO BE COMMITTED	PAID TO DATE	SBE %
Huntersville Elementary School	$66,235,904	$8,531,109	$57,704,795	$2,564,784	21.65%