New Middle School 2 North (23)

September 2026

Project Information

Bond Program	2023 Bond
Facility Name	New Middle School 2 North (23)
Address	13832 Stumptown Road Huntersville, NC
Architect	Hord Coplan Macht, Inc.
Construction Manager	Metcon
Percent Complete	3%
Occupy On	August 2028

Scope of Work

Baseline 54-classroom facility at Stumptown Road to relieve Bailey Road, Bradley and J.M. Alexander middle schools.




Project Status

Notice to proceed has been issued to the contractor and work on phase 1 erosion control has begun.



Schedule

TASK	DUR	% Complete	START	FINISH
Design & Permitting	374	100.00%	May 2025	May 2026
Bidding & Construction	581	1.00%	August 2026	March 2028
Ff&E / Occupancy	157	0.00%	March 2028	August 2028



Financial Summary

Financial Summary Budget | Contracts | Expenditures | SBE

FACILITY	BUDGET	TOTAL COMMITTED	TO BE COMMITTED	PAID TO DATE	SBE %
New Middle School #2 North	$89,315,148	$8,167,208	$81,313,106	$2,654,119	94.87%