# Northwest School of the Arts (23)


September 2026

## Project Information

| | |
|---|---|
| **Bond Program** | 2023 Bond |
| **Facility Name** | Northwest School of the Arts (23) |
| **Address** | 1415 Beatties Ford Road<br>Charlotte, NC 28216 |
| **Architect** | LS3P Associates |
| **Construction Manager** | Balfour Beatty |
| **Percent Complete** | 89% |
| **Occupy On** | August 2026 |

## Schedule

| TASK | DUR | % Complete | START | FINISH |
|---|---|---|---|---|
| Design & Permitting | 111 | 100.00% | October 2023 | February 2024 |
| Bidding & Construction | 1228 | 74.12% | February 2024 | June 2027 |
| Ff&E / Occupancy | 28 | 0.00% | June 2027 | July 2027 |




## Scope of Work

Final Phase of work includes a 9-12 conversion/expansion. the construction of a new building to include arts (sculpture, ceramics, print making, drawing/painting, photography), science, general classrooms, media, administration, and student services. In addition, the scope includes renovations and modifications throughout the school campus.

## Project Status

Construction continues with the interior renovations in Building C, and site work for the greenspace between Building C and the Cafeteria. Construction completion is currently scheduled for first quarter of 2027.



