Wilson STEM Academy (23)

September 2026

Project Information

Bond Program	2023 Bond
Facility Name	Wilson STEM Academy (23)
Address	7020 Tuckaseegee Road Charlotte, NC 28214
Architect	Hord Coplan Macht, Inc.
Construction Manager	Metcon
Percent Complete	0%
Occupy On	January 2029

Scope of Work


On-site replacement with 54-classroom baseline facility.

Project Status

Due diligence activities continue to progress. Schematic design comments from CMS have been returned to the architect. The project has progressed into the design development phase.

Schedule

TASK	DUR	% Complete	START	FINISH
Design & Permitting	373	24.62%	May 2026	May 2027
Bidding & Construction	1032	0.00%	May 2027	March 2030
Ff&E / Occupancy	157	0.00%	March 2030	August 2030



Financial Summary

Financial Summary Budget | Contracts | Expenditures | SBE

FACILITY	BUDGET	TOTAL COMMITTED	TO BE COMMITTED	PAID TO DATE	SBE %
Wilson STEM Academy	$95,780,288	$7,721,060	$88,059,228	$721,278	5.95%